BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Developments works to be under taken in Ward No:05 M of BBMP around solid waste disposal processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura constituency**
2	Estimate cost / Amount	Rs.1250.00 Lakhs
3	Name of Contractor	Sri.A.G.NARAYANASWAMY
4	Amount of Contract	105752446.00
5	Agreement No	02/2021-2022, Dated: 26-05-2021
6	No. and date under which the work order has been issued	02/2021-2022, Dated: 26-05-2021
7	Time limit originally fixed for completion	9 Months (upto 25-02-2022)
8	Date of application by the contractor for granting extension	12/5/2023
9	Date of receipt of application in the sub-division office	12/5/2023
10	Extension granted if any:	
	1. From	25-02-2022
	2. To	30-06-2022
11	Work carriedout by the contractor during the original period stipulated in contract	Rs.58783652.00
12	Work carriedout during the first period of extension	Rs. 40500504.00
13	Work carriedout during and extension	Rs .99284156.00
14	Time now applied for	15-05-2023
15	Date of recommending time limit applied	15-05-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.18740535.00
18	Probable time required for completion of remaining work	15-05-2023(Completed)
19	Cost of work charged establishment charge on the work after the expiry of original period	-

20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to, delay in laying Water supply and UGD Pipe lines from BWSSB and Covid-19
22	Recommendation of Executive Engineer	Work delayed due to, delay in laying Water supply and UGD Pipe lines from BWSSB and Covid-19 EOT may be accorded till 15-05-2023 ~~without levying penalty for the contract~~or. with penalty Rs 50/- day

Assistant / Junior Engineer
Project
~~Byatarayanapura~~ Sub Division, BBMP

Asst Executive Engineer
Project
~~Byatarayanapura~~ Sub Division, BBMP

Executive Engineer, ~~Byatarayanapura~~ Project
Division
Yelahanka Zone, BBMP

Chief Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
Yelahanka Zone, BBMP